

# Cross Inlet Pipeline





# Cross Inlet Pipeline



# Harvest Alaska – CIPL Cross Inlet Extension

## Project Status:

- All Pipelines are complete.
- Subsea connections are complete
- Hydrotests between Granite Point and Halibouty Hill are complete
- Off-shore Tyonek pipelines hydrotests are complete
- 16” Tyonek PL between Halibouty and Moose Pt. hydrotest in progress.
- Estimated First Oil: Late September

# Harvest Alaska – CIPL Drift Decommissioning

## **Regulatory:**

- RCA petition to remove from service is pending.
- Working with various agencies to complete decommissioning in 2019

## **Project:**

- Last tanker estimated late November 2018
- Preparation for decommissioning 1Q2018
- On-shore Decommissioning Complete 3Q2018