





INTEGRITY • URGENCY • OWNERSHIP • ALIGNMENT • INNOVATION





# Harvest Alaska – CIPL Cross Inlet Extension

#### **Objectives:**

- Extend life of Cook Inlet Oil
- Eliminate Tanker Transportation (Risk & Cost)
- Lower O&M Costs → Lower Transportation Cost
- Avoid Impact of Periodic Volcanic Activity

#### **Plan Forward:**

- Make Best Use of the Existing Infrastructure to Move Oil Across the Cook Inlet
- Leverage acquisition of Tyonek Platform and Pipelines

# Harvest Alaska – CIPL Cross Inlet Extension

### **Concept:**

- With Modifications, Utilize Existing CIGGS-A Gas Pipeline to Transport Oil
- With Modifications, Utilize Existing and New Tyonek
  Pipelines to Replace CIGGS-A Capacity to Transport Gas

# Harvest Alaska – CIPL Cross Inlet Pipeline

### **Key Components of Project:**


- RCA Approval
- Environmental Permitting
- ROW Agreements
- Material Delivery
- Project Execution



# **CIPL Cross Inlet Extension – Work Packages**

West Side Pipelines
CIPL W 10 - GPTF to Kaloa
Tyonek W 10 - Tyonek Platform to BPL Junction
Tyonek W 10 - LADDS to BPL
CIGGS Dual Marine A conversion to Oil
East Side Pipelines
CIPL E 10 – East Forelands to MGS
Tyonek E 16 - KPL Jct to Halbouty Hill Replacement
Tyonek N 10 and S 10 subsea repairs - Moose Point to Tyonek
Platform
West Side Facilities
TBPF
Trading Bay Junction
GPTF
Kaloa
BPL Junction
East Side Facilities
East Forelands
MGS Facility
KPL Junction
Moose Point
Halbouty Hill

# **CIPL Cross Inlet Extension - Schedule**



# CIPL Cross Inlet Extension – Current Status

### Westside Pipelines: GPTF -> Kaloa; Tyonek -> BPL

- Final Negotiations with Houston Contracting Company (Prime) and Crowley Marine (Offshore Sub)
- Mobilize to Westside end of Sept to begin Civil SOW in anticipation of delivering pipe before inlet ice
- Complete majority of onshore work in advance of beginning offshore pipeline pull around May 1
- Complete offshore pipeline pull late-July

# **CIPL Cross Inlet Extension – Current Status**

### Eastside Pipelines: EF -> MGS; KPL -> Halbouty Hill

- EF > MGS: Pipe is waiting to be coated and shipped.
  Expect issuing an RFP for installation early next week.
- KPL -> Halbouty Hill: Evaluating responses to pipe RFP.
  Anticipate issuing construction RFP ~ October 30

# **CIPL Cross Inlet Extension**



Thank You